



255 Augusta Rd,  
 Topsham ME 04086  
 (207)725-1438

Project Information	
<b>Project Name:</b> Pierce Pond	<b>Date:</b> 8/25/25
<b>Project Location:</b> Mill Stream at the Outlet of Pierce Pond Penobscot, ME	
<b>Contractor:</b> Linkel Construction Inc.	<b>Contractor Project #</b> 2513
<b>Engineer:</b> Acadia Civil Works	<b>Engineer Project #</b> 22005

Last week, 8/18 – 8/22, Linkel completed weirs seven through ten, as well as weirs thirteen and fourteen. Linkel also created a pool and dam step to block fish passage into the smaller stream feeding into the weirs. Attached below are photos of the progress.

This week, 8/25 – 8/29, Linkel plans to build weirs eleven and twelve, and plans to do any remaining work to complete all the weirs. Linkel aims to complete clean up by the end of the week.

Next week, 9/1-9/5, if needed Linkel plans to complete any remaining work or clean up.

Safety Overview	
Safety Hazards	Preventative Measures
Heavy machines and material	Use PPE, radio systems, spotters, and practice general safety rules and precautions.
Slip and fall hazards	Watch footing while working, create a more stable work surface.
Work within stream	Use caution when working in or around water.
Pinch hazards	Use spotters and keep a minimum 6 foot buffer between yourself and machines.
Public access and foot traffic	Use barricades to block traffic from work area. Stop all work if pedestrian walks onsite.



255 Augusta Rd,  
Topsham ME 04086  
(207)725-1438



Photo taken 8/20 of weirs 1-10.



Photo taken 8/20 of most of the upstream portion of the work.